







ID	Task Name	Start	Finish	2008			Qtr 4, 2008			Qtr 1, 2009			Qtr 2, 2009			Qtr 3, 2009			Qtr 4, 2009			Qtr 1, 2010		
				Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
1	FERC Prefiling Conference	Wed 9/10/08	Wed 9/10/08		◆	9/10																		
2	File Draft RR1 & Alternatives	Fri 10/31/08	Fri 10/31/08				◆	10/31																
3	File Remaining Draft Resource Reports	Fri 12/19/08	Fri 12/19/08						◆	12/19														
4	File Administrative Draft EA	Fri 1/16/09	Fri 1/16/09							◆	1/16													
5	File 7c Certificate Application	Wed 4/1/09	Wed 4/1/09									◆	4/1											
6	FERC Issues Certificate Order	Mon 8/3/09	Mon 8/3/09														◆	8/3						
7	Receive FERC Notice to Proceed	Fri 8/14/09	Fri 8/14/09														◆	8/14						
8	BLM Issues ROW Grant	Fri 8/21/09	Fri 8/21/09														◆	8/21						
9	Wyoming DEQ Air Permits	Mon 12/1/08	Mon 6/1/09																					
10	Solar Units Production	Wed 10/1/08	Fri 7/31/09																					
11	Field Construction	Sat 8/22/09	Mon 2/15/10																					
12	In Service Date	Mon 2/15/10	Mon 2/15/10																				◆	2/15

Project: Overthrust 2009 Expansion - Base Case Date: Mon 10/6/08	Task		Milestone	◆	External Tasks	
	Split		Summary		External Milestone	◆
	Progress		Project Summary		Deadline	↓